DISTRICT EMERGENCY OPERATION CENTER | UDMA RAPID INTELLIGENCE

NATIONAL DISASTER MANAGEMENT FRAMEWORK - SATELLITE SITREP

TARGET SECTOR: Nantes · OSCD
REPORT DATE: 10 Oct 2026, 04:47 UTC
SENSOR / GSD: Sentinel-2 MSI · 10 m
OPERATION: Encroachment / planning audit

TOTAL IMPACT AREA	CRITICAL SITES (P1)	HIGH SEVERITY (P2)	TOTAL DETECTIONS
20,212 m²	0 Zones	1 Zones	4 Polygons

EXECUTIVE SITUATION SUMMARY:

Automated change-intelligence detected 4 change polygons totaling 20,212 m² across the surveyed bounds; 0 critical and 1 high-priority sites are queued for ground verification. Both images were fully observable (no cloud, shadow or no data). Detector: Track B · Sentinel-2 spectral network, F1 22% on OSCD, leave-one-city-out. High-priority footprints are available as draft SACHET-compatible CAP records.

PRIORITY TARGET AUDIT TABLE (TOP DETECTIONS):

ID	AREA (m²)	SEVERITY	CONFIDENCE	CLASSIFICATION	CENTROID (LAT, LON)
CHG_0004	5,821.2	High	97.3%	Water-body Encroachment	47.1994, -1.5589
CHG_0003	7,831.7	Medium	93.6%	Ground Disturbance	47.2024, -1.5639
CHG_0001	3,808.3	Medium	96.7%	Ground Disturbance	47.2271, -1.5362
CHG_0002	2,750.5	Medium	96.2%	Ground Disturbance	47.2266, -1.5373

DATA LIMITATIONS:

- Image comparability 81/100 (good); biggest factor: sun elevation 50° vs 32°.
- Change dated only to the window between the two images: no yearly series stored for this area.
- OpenStreetMap exposure and buffer checks are screening only, not legal boundaries; verify against revenue, FTL and Development Plan records before any notice.

RECOMMENDED IMMEDIATE DIRECTIVES:

1. Send Priority 1-2 sites for field verification in the case workflow.
2. Cross-check flagged sites against Development Plan, CRZ maps and building permissions.
3. Treat 'possible encroachment' as a screening flag, never as a legal finding.
4. Act only on field-confirmed cases; no demolition or eviction on satellite evidence alone.

Prepared By: T.R.A.C.E. Automated Remote Sensing System

Authorised Signatory / District Magistrate / Municipal Commissioner

Signature: _____ Date: _____