DISTRICT EMERGENCY OPERATION CENTER | UDMA RAPID INTELLIGENCE

NATIONAL DISASTER MANAGEMENT FRAMEWORK - SATELLITE SITREP

TARGET SECTOR: Punjab floods · Trimmu · Sep 2025
REPORT DATE: 09 Oct 2026, 20:05 UTC
SENSOR / GSD: Sentinel-2 L2A · 10 m
OPERATION: Event impact: flood

TOTAL IMPACT AREA	CRITICAL SITES (P1)	HIGH SEVERITY (P2)	TOTAL DETECTIONS
115,809,100 m²	13 Zones	84 Zones	410 Polygons

EXECUTIVE SITUATION SUMMARY:

Automated change-intelligence detected 410 change polygons totaling 115,809,100 m² across the surveyed bounds; 13 critical and 84 high-priority sites are queued for ground verification. Cloud, shadow and no-data areas were not assessed and are mapped separately. Detector: Event detector · new water (MNDWI > 0), F1 77% on Copernicus EMS EMSR838 AOI05 DEL_MONIT04 (Sentinel-1, 2025-09-02). High-priority footprints are available as draft SACHET-compatible CAP records.

PRIORITY TARGET AUDIT TABLE (TOP DETECTIONS):

ID	AREA (m²)	SEVERITY	CONFIDENCE	CLASSIFICATION	CENTROID (LAT, LON)
CHG_0319	1,820,900.0	Critical	99.0%	Water / Flood Inundation	30.8378, 71.9519
CHG_0191	1,604,800.0	Critical	99.8%	Water / Flood Inundation	30.8787, 71.9780
CHG_0057	775,000.0	Critical	99.3%	Water / Flood Inundation	30.9318, 72.0220
CHG_0409	11,200,900.0	Critical	88.2%	Water / Flood Inundation	30.7996, 71.9434
CHG_0393	57,998,200.0	Critical	87.8%	Water / Flood Inundation	30.8715, 71.9475
CHG_0315	34,895,300.0	Critical	86.4%	Water / Flood Inundation	30.8849, 72.0178

RECOMMENDED IMMEDIATE DIRECTIVES:

1. Dispatch relief and rescue teams to Priority 1 flood polygons near hospitals and schools.
2. Confirm water extent on the ground; satellite water maps lag the river by up to a day.
3. Review the draft SACHET CAP alerts before authorising any public broadcast.
4. Re-run with the next clear Sentinel-2 or a Sentinel-1 radar pass to track the flood.

Prepared By: ChangeIntel AI Automated Remote Sensing System

Authorised Signatory / District Magistrate / Municipal Commissioner

Signature: _____ Date: _____